

SSWJ PROJECT PROGRESS REPORT

Status as of 01 July 2008
(Bi-weekly Progress Report)

PAGARDEWA – LABUHAN MARINGGAI : 32" ; ±270 KM

(PARALEL LINE)

STATUS :

- Cleaning and Gauging :
 - KP4 to KP KP271 (267km) : completed
- Hydrostatic Test
 - KP4 to KP271 (267km) : completed
- Sectional valves installation : completed
- Future Connections installation : completed
- Drying : completed
- Nitrogen Purging : on going

Construction progress : 96%

Overall progress including material : 98.5%

Target for completion : October 2008

SSWJ PROJECT PROGRESS REPORT

Status as of 01 July 2008
(Bi-weekly Progress Report)

BOJONEGARA STATION

STATUS :

Commissioning was successfully completed on March 10th, 2008.
The gas flow switch over from temporary facilities to Bojonegara Station.

PAGARDEWA COMPRESSOR STATION

STATUS :

Installation Gas Turbine and Gas Compressor : completed.
Mechanical Completion : Issued on February 29th 2008
Current status : The compressor station is ready for operation.

WEST JAVA DISTRIBUTION (CP-4)

STATUS : In Operation

GRISSIK-PAGARDEWA : 36" ; 195 KM

STATUS :

First gas-in on 18 October 2007.
The Minister of State-Owned Enterprise has commemorated the operational of gas pipeline on 25 October 2007.
Status : In Operation

LABUHAN MARINGGAI – MUARA BEKASI : 32" ; 164 KM

STATUS :

First gas-in has been done in July 29th, 2007.
Status : In Operation

MUARA BEKASI – RAWA MAJU : 32" ; 34 KM

STATUS :

First gas-in has been done in August 1st, 2007 and gas already flown to the part of
Distribution Network in West Java.
Status : In Operation