

SSWJ PROJECT PROGRESS REPORT

Status as of 15 July 2008
(Bi-weekly Progress Report)

PAGARDEWA – LABUHAN MARINGGAI : 32" ; ±270 KM

(PARALEL LINE)

STATUS :

- Cleaning and Gauging :
 - KP4 to KP271 (267km) : completed
 - Hydrostatic Test
 - KP4 to KP271 (267km) : completed
 - Sectional valves installation : completed
 - Future Connections installation : completed
 - Drying : completed
 - Nitrogen Purging : completed
 - Mechanical Completion : completed
 - Commissioning : under preparation
 - Target for completion : October 2008 .
 - The first gas-in tried to be start before October 2008 and currently ,evaluation in order to set out time for commencing the first gas-in still ongoing .
- Construction progress : 99%
- Overall progress including material : 99.6%

SSWJ PROJECT PROGRESS REPORT

Status as of 15 July 2008
(Bi-weekly Progress Report)

PAGARDEWA COMPRESSOR STATION (CP5)

STATUS :

Mechanical Completion : Issued on February 29th 2008
Current status : The compressor station is ready for operation.

BOJONEGARA STATION

STATUS :

Commissioning was successfully completed on March 10th, 2008.
The gas flow switch over from temporary facilities to Bojonegara Station.

WEST JAVA DISTRIBUTION (CP-4)

STATUS : In Operation

GRISSIK-PAGARDEWA : 36" ; 195 KM

STATUS :

First gas-in on 18 October 2007.
The Minister of State-Owned Enterprise has commemorated the operational of gas pipeline on 25 October 2007.
Status : In Operation

LABUHAN MARINGGAI – MUARA BEKASI : 32" ; 164 KM

STATUS :

First gas-in has been done in July 29th, 2007.
Status : In Operation

MUARA BEKASI – RAWA MAJU : 32" ; 34 KM

STATUS :

First gas-in has been done in August 1st, 2007 and gas already flown to the part of
Distribution Network in West Java.
Status : In Operation