



Gas Negara

SSWJ PROJECT PROGRESS REPORT

Status as of 3 June 2008
(Bi-weekly Progress Report)

PAGARDEWA – LABUHAN MARINGGAI : 32" ; ±270 KM

(PARALEL LINE)

STATUS :

- Cleaning and Gauging :
 - KP4 to KP271 (267km) : completed
- Hydrostatic Test
 - KP4 to KP271 (267km) : completed
- Sectional valves installation : 8 out of 9
- Future Connections installation : completed

Construction progress : 94.8%

Overall progress including material : 98.1%

Target for completion : October 2008

BOJONEGARA STATION

STATUS :

Commissioning was successfully completed on March 10th, 2008.

The gas flow switch over from temporary facilities to Bojonegara Station.



SSWJ PROJECT PROGRESS REPORT

PT Perusahaan Gas Negara (Persero) Tbk

Status as of 3 June 2008
(Bi-weekly Progress Report)

PAGARDEWA COMPRESSOR STATION STATUS :

Installation Gas Turbine and Gas Compressor : completed.

Mechanical Completion : Issued on February 29th 2008

Current status : The compressor station is ready for operation.

WEST JAVA DISTRIBUTION (CP-4) STATUS :

Status : In Operation



SSWJ PROJECT PROGRESS REPORT

Status as of 3 June 2008
(Bi-weekly Progress Report)

GRISSIK-PAGARDEWA : 36" ; 195 KM

STATUS :

First gas-in on 18 October 2007.

The Minister of State-Owned Enterprise has commemorated the operational of gas pipeline on 25 October 2007.

Status : In Operation

LABUHAN MARINGGAI – MUARA BEKASI : 32" ; 164 KM

STATUS :

First gas-in has been done in July 29th, 2007.

Status : In Operation

MUARA BEKASI – RAWA MAJU : 32" ; 34 KM

STATUS :

First gas-in has been done in August 1st, 2007 and gas already flown to the part of Distribution Network in West Java.

Status : In Operation