



Gas Negara

SSWJ PROJECT PROGRESS REPORT

Status as of 6 May 2008
(Bi-weekly Progress Report)

PAGARDEWA – LABUHAN MARINGGAI : 32" ; ±270 KM

(PARALEL LINE)

STATUS :

Stringing completed and mainline welding completed

Cleaning and Gauging :

- KP4 to KP KP271 (267km) : completed

Hydrostatic Test

- KP4 to KP271 (267km) : completed

Sectional valves installation : 2 out of 9

Future Connections installation : 3 out of 5

Construction progress : 93.4%

Overall progress including material : 97.6%

Target for completion : October 2008

BOJONEGARA STATION

STATUS :

Commissioning was successfully completed on March 10th, 2008.

The gas flow switch over from temporary facilities to Bojonegara Station.



Gas Negara

SSWJ PROJECT PROGRESS REPORT

Status as of 6 May 2008
(Bi-weekly Progress Report)

PAGARDEWA COMPRESSOR STATION STATUS :

Installation Gas Turbine and Gas Compressor : completed.

Mechanical Completion : Issued on February 29th 2008

Current status : Performance Verification Test (PVT) have been conducted and approved by MIGAS. The compressor station is ready for operation.

Overall progress : 99.89 %

WEST JAVA DISTRIBUTION (CP-4) STATUS :

Overall progress : 99.70 %

Merak Section : Gas-in completed

Anyer Section : Gas-in completed

Suralaya Section : Gas-in completed



SSWJ PROJECT PROGRESS REPORT

Status as of 6 May 2008
(Bi-weekly Progress Report)

GRISSIK-PAGARDEWA : 36" ; 195 KM STATUS :

Pipe installation has been completed.

First gas-in on 18 October 2007.

The Minister of State-Owned Enterprise has commemorated the operational of gas pipeline on 25 October 2007.

LABUHAN MARINGGAI – MUARA BEKASI : 32" ; 164 KM STATUS :

Pipe installation has been completed.

First gas-in has been done in July 29th, 2007.

MUARA BEKASI – RAWA MAJU : 32" ; 34 KM STATUS :

Pipe installation has been completed.

First gas-in has been done in August 1st, 2007 and gas already flown to the part of Distribution Network in West Java.