

SSWJ PROJECT PROGRESS REPORT

Status as of August 12th , 2008

(Bi-weekly Progress Report)

PAGARDEWA – LABUHAN MARINGGAI : 32" ; ±270 KM

(PARALEL LINE)

STATUS :

- Cleaning and Gauging :
 - KP4 to KP KP271 (267km) : completed
 - Hydrostatic Test
 - KP4 to KP271 (267km) : completed
 - Sectional valves installation : completed
 - Future Connections installation : completed
 - Drying : completed
 - Nitrogen Purging : completed
 - Mechanical Completion : completed
 - All facilities such as pipeline, Pagardewa Station, Labuhan Maringgai Station (including slug catcher) and Terbanggi Besar Station (excluding slug catcher) are ready for gas-in.
 - Target for commissioning : **August 15th , 2008**
- Construction progress : **99.6%**
Overall progress including material : **99.8%**



SSWJ PROJECT PROGRESS REPORT

Status as of August 12th , 2008

(Bi-weekly Progress Report)

PAGARDEWA COMPRESSOR STATION (CP5)

STATUS :

Mechanical Completion : Issued on February 29th , 2008
Current status : The compressor station is ready for operation.

BOJONEGARA STATION

STATUS :

Commissioning was successfully completed on March 10th, 2008.
The gas flow switch over from temporary facilities to Bojonegara Station.

WEST JAVA DISTRIBUTION (CP-4)

STATUS : In Operation

GRISSIK-PAGARDEWA : 36" ; 195 KM

STATUS :

First gas-in on October 18th , 2007.
The Minister of State-Owned Enterprise has commemorated the operational of gas pipeline on October 25th, 2007.
Status : In Operation



SSWJ PROJECT PROGRESS REPORT

Status as of August 12th , 2008

(Bi-weekly Progress Report)

LABUHAN MARINGGAI – MUARA BEKASI : 32" ; 164 KM

STATUS :

First gas-in has been done in July 29th , 2007.

Status : In Operation

MUARA BEKASI – RAWA MAJU : 32" ; 34 KM

STATUS :

First gas-in has been done in August 1st , 2007 and gas already flown to the part of Distribution Network in West Java.

Status : In Operation

PAGARDEWA – LABUHAN MARINGGAI (32" , 272 km), LABUHAN MARINGGAI – CILEGON (32" , 105 km), BOJONEGARA-KDL (16-24" , 11.9 km)

STATUS :

Construction activity has completed and pipe and gas-in has commenced from Pagardewa Receiving Point Station on March 11th , 2007.

The gas from Pertamina's gas field reached Bojonegara station on March 13th , 2007 and arrived at PT Krakatau Daya Listrik (KDL) on March 14th , 2007.